

11/20/24

BORDEAUX 2 UNIT NUMBERS	NOTICE OF COMMENCE MENT	PERMITS	DEMO'D	CLEANED AFTER DEMO	DRIED	PLUMBING PRE-DRYWALL	ELEC - PRE DRYWALL	INSULA- TION	DRYWALL STOCKED	AIR HANDLER PULLED
G 101	Need HO sign & notary		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
G 102	POSTED 11/20		WILL	BE	READY	11/21/2024				
G 103	POSTED 11/20		WORKING	WORKING	WORKING	COMPLETE				
G 104	Need HO sign & notary		NO	DAMAGE						
G 204	HOA EXTRAS		SEE	NOTES	AT	BOTTOM				
H 101	POSTED 11/20		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
H 102	POSTED 11/20		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
H 103	Need HO sign & notary		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
H 203	HOA EXTRAS		WIND	DAMAGE	COMPLETE	COMPLETE	EXTRA TO OWNER	COMPLETE	COMPLETE	
I 101	Need HO sign & notary		COMPLETE	COMPLETE	COMPLETE	COMPLETE				

BORDEAUX 2 UNIT NUMBERS	NOTICE OF COMMENCE MENT	PERMITS	DEMO'D	CLEANED AFTER DEMO	DRIED	PLUMBING PRE-DRYWALL	ELEC - PRE DRYWALL	INSULA- TION	DRYWALL STOCKED	AIR HANDLER PULLED
I 102	POSTED 11/20		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
I 103	Need HO sign & notary		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
J 101	Need HO sign & notary		START 11/19							
J 102	Need HO sign & notary		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
J 103	Need HO sign & notary		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
J 104	Need HO sign & notary		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
J 105	POSTED 11/20		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
K 101	Need HO sign & notary		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
K 102	Need HO sign & notary		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
K 103	Need HO sign & notary		COMPLETE	COMPLETE	COMPLETE	COMPLETE				

BORDEAUX 2 UNIT NUMBERS	NOTICE OF COMMENCE MENT	PERMITS	DEMO'D	CLEANED AFTER DEMO	DRIED	PLUMBING PRE-DRYWALL	ELEC - PRE DRYWALL	INSULA- TION	DRYWALL STOCKED	AIR HANDLER PULLED
K104	Need HO sign & notary		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
K 105	RECV'D 11/20		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
K 106	Need HO sign & notary		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
K107	Need HO sign & notary		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
K 203	HOA EXTRAS		WIND	DAMAGE	COMPLETE	N/A				
L 101	POSTED 11/20		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
L 102	Need HO sign & notary		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
L 103	POSTED 11/20		COMPLETE	COMPLETE	COMPLETE	COMPLETE				
L 104			OWNER	DOING						

**BORDEAUX 2**  
**UPDATE 11/20/24**

**NOTES**

11/19/24

1. Large tree behind building G has been removed is complete.
  
2. G204 – Drying company was called to moisture ready water intrusion at all windows. Hall Bath and both bedroom windows were dry. The dining room window was wet and recommended it to be removed. The removal of drywall up to four foot was done. Drying and quote to build back will be forthcoming. Hall bath was very wet. It appears water entered through the gable louver. Demo of vanity, drywall at the vanity and part of the wall at commode room. Pictures and quote to build back will follow.
  
3. H203 – Water came in through the Gable louver. Louver was removed and stucco'd.